



Domestic/Landlord Gas Safety Record

Safety inspection and reporting carried out in accordance with Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure. Unless stated otherwise, no detailed internal inspection of flues (Integrity, Construction and Lining) has been carried out. This safety check complies with (but is not limited to) Regulation 26(9) of GSIUR.

Certificate Reference

57 Rothesay Av

Certificate No: Cert3

Engineers Details

Trading Title:

Address:

 Post Code:

Gas Safe No: Telephone No:

Installation Details

Installation Address:

 Post Code:

Telephone No:

Client Details

Client Address:

 Post Code:

Telephone No:

Appliance Details

Inspection Details

	Location	Appliance Type	Make	Model	Combustion LOW (CO2% or CO/CO2 ratio)	Combustion HIGH (CO2% or CO/CO2 ratio)	Heat Input (KW) or Operating Pressure (Mbar)	CO Reading (ppm)	Appliance Inspected (YES/NO/NA/IO) <small>(IO - Visual Inspection Only)</small>	Flue Type (OF/RS/FL)	Landlords Appliance (YES/NO/NA)	Safety Device(s) Correct Operation (YES/NO/NA)	Ventilation Provision Satisfactory (YES/NO)	Visual Condition Of Flue and Termination Satisfactory (YES/NO/NA)	Flue Performance Test (PASS/FAIL/NA)	Appliance Serviced (YES/NO/NA)	Appliance Safe To Use (YES/NO)
1	Bathroom	Combi boiler	Viessman	Vitodens 100	0.0001	0.0004	29.5 kw	33PPM	YES	RS	YES	YES	YES	YES	PASS	NO	YES
2	Kitchen	Hob	5 Burner	5 Burner	NA	NA	11kw	NA	YES	FL	YES	YES	YES	YES	NA	NO	YES
3																	
4																	
5																	

Faults/Notes

Remedial Work Taken

Warning Notice Fixed

1		
2		
3		
4		
5		

Emergency Control Valve Accessible: Gas Tightness Satisfactory:

Gas Installation Pipework Visual Inspection Satisfactory:

Number of Appliances Tested: Equipotential Bonding:

NEXT INSPECTION DUE ON OR BEFORE: Installation Pass:

CO Alarm fitted & working? Smoke alarm fitted & working?

Signatures

Report Issued By: Signed: Date:

Report Received By: Signed: Date:

Gas ID Number: